

UV 1.1 Pre-Commissioning Checklist

Sales order number:

Location:

Contact:

NB! Before ordering commissioning all listed tasks must be completed.

1. Products and components check

Product	Quantity
Integrated Control Unit	
LCD Control Panel with wall mount	
UV-lamp	
M-Link remote access device	
Power cable IEC with C13 plug (3 m)	
Canopy section stickers	
User manual	

2. UV configurations and installation

Task	Chapter in Installation manual	Task completed
UV Control Unit installed in the canopy supply chamber	1.4	
UV Control Unit electrical connection done	1.5	
UV lamps installed and connected to the Control Unit	2.2; 3.4	
Canopy Safety Switches connected to the Control Unit	3.8	
Canopy pressure sensors connected to the Control Unit	3.9	
Modbus data connection between Control units	3.10	
LCD Control Panel installed and connected to Control Unit	4	
M-Link remote access device installed and connected	5	
Canopy sections marked with stickers	6	
Building automation connected	7	
Ventilation working and balanced		

NB! ETS NORD AS reserves the right to issue an additional invoice if the confirmed tasks have not been completed.