



Dear customer,

Thank You for Your order!

The canopies in this order have integrated automation units. Before the commissioning of the system you must perform the connections and work described below. Then send the filled form to service@etsnord.com and order the initial start-up of the canopies. The installation documentation can be found [here](#).

General information	
ETS NORD Sales Order	
Project name	
Project address	
Local Contact	

Contractor (Contact information)				
	Company	Contact person	Phone number	E-mail
Installation				
Automation				
Electrical				

Date (dd/mm/yy)	
	<p>Commissioning must be ordered at least 2 weeks in advance for planning and organisation.</p> <ul style="list-style-type: none"> • Commissioning in under 2 weeks: 150 € + VAT. • Commissioning in under 1 week: 250 € + VAT.

NB! Before ordering commissioning all installation manual and pre-commissioning tasks must be completed and confirmed.

HM 1.1 Control Unit & Water Supply Unit Installation

Task	Chapter in Installation manual	Mark if the task is completed	Fee in case of incomplete task
Canopy and all its components have been installed and connected to the ventilation system according to „HM Installation, use and maintenance manual“ and „HM 1.1 Control Unit & Water Supply Unit Installation Guide“	-		* 50 €/h alv 0 %
Water supply unit is statically installed (does not move)	4		
Water supply unit's water pipe connections have been made	4		
HM 1.1 control unit has been installed into the canopy	5		
Cabling between the water supply unit and the control unit has been connected	6		
There is water in the water supply pipeline	-		
The sewage system is connected to the canopy	-		

Task	Chapter in Installation manual	Mark if the task is completed	Fee in case of incomplete task
<i>NB! The canopy nozzles must not be connected to the canopy water pipe because there is dirt from construction in the water supply pipeline</i>			
Installed air dampers. NB! Damper normally closed.	-		* 50 €/h alv 0 %
Completed cabling between the air damper(s) and control unit	6		
Completed connection between canopy luminaire and control unit	6		
<i>NB! A permanent electrical connection must be ensured from the distribution panel.</i>			
LED notification panel installed and cabling between control unit and LED notification panel connected	7		
Building automation connection type	8	I/O signals Working permission***	
Work permission is from	-	AFS BMS On/Off switch Buckeye* Not used	
Canopy control buttons connected with control unit	9		
<i>Ventilation is working and balanced - to achieve the best result, please also send us the Ventilation system balancing report</i>			**

* The contractor can help carry out these works by prior agreement based on hourly rate.

** Without a working and balanced ventilation system it is not possible to start the cleaning system.

*** Consult with ETS NORD sales representative and the local fire department authority and their regulations.

NB! ETS NORD AS reserves the right to issue an additional invoice if the confirmed tasks have not been completed.