

OZ 3.1 Pre-Commissioning Checklist

Sales order number:

Location:

Contact:

NB! Before ordering commissioning all listed tasks must be completed.

1. Products and components check

Product	Quantity
OZ 3.1 module	
Air pressure measurement hose (60 cm)	
Air pressure measurement hose (3,5 m)	
Power cable IEC with C13 plug (3 m)	
LED Control Panel	
Address stickers	

2. OZ configurations and installation

Task	Chapter in Installation manual	Task completed
Unique address set for each OZ 3.1	3	
OZ 3.1 locations marked with address stickers	3	
Air pressure measurement hoses installed	4.2	
Control Panel(s) installed	4.3	
Control Panel(s) electrical connection done	5.1	
OZ 3.1 module(s) electrical connection	5.1	
Control Panel(s) and OZ 3.1 module(s) signal cable installed	5.2	
Building Automation connected	5.2	
Ventilation working and balanced		

NB! ETS NORD AS reserves the right to issue an additional invoice if the confirmed tasks have not been completed.