



Dear customer,
Thank You for Your order!

The canopies in this order have integrated UV units. Before the commissioning of the UV system you must perform the connections and work described below. Then send the filled form to service@etsnord.com and order the initial start-up of the canopies.

The installation documentation can be found [here](#).

General information	
ETS NORD Sales Order	
Project name	
Project address	
Local Contact	

Contractor (Contact information)				
	Company	Contact person	Phone number	E-mail
Installation				
Automation				
Electrical				

Date (dd/mm/yy)	
	<p>Commissioning must be ordered at least 2 weeks in advance for planning and organisation.</p> <ul style="list-style-type: none"> • Commissioning in under 2 weeks: 150 € + VAT. • Commissioning in under 1 week: 250 € + VAT.

NB! Before ordering commissioning all installation manual and pre-commissioning tasks must be completed and confirmed.

UV unit installation

Task	Chapter in Installation manual	Mark if the task is completed	Fee in case of incomplete task
Canopy and all its components have been installed and connected to the ventilation system according to „ HV Installation, use and maintenance manual “	-		* 50 €/h alv 0 %
UV unit and UV-lamps are installed in the canopy	1; 2		
UV cleaning system electrical connections completed	3 meters	
LCD Control Panel is installed and connected to the Master UV unit	4		
LCD Control Panel installation location distance from UV unit	-		
Please send a picture of the QR code that is on the M-link(s)	5		

Task	Chapter in Installation manual	Mark if the task is completed	Fee in case of incomplete task
M-Link (IoT device) is installed on Master UV unit	5		* 50 €/h alv 0 %
M-Link (IoT device) is connected to the Internet	5		
M-Link (IoT device) is connected to the UV unit (only when there is internet access)	5		
UV sections and units are marked with appropriate stickers	6		
Building automation connection type	-	I/O status signals Modbus TCP/IP Working permission*** Not used	
***Work permission is from	-	AFS BMS On/Off switch Not used	
Ventilation is working and balanced - to achieve the best result, please also send us the Ventilation system balancing report.			**

* The contractor can help carry out these works by prior agreement based on an hourly rate.

** Without a working and balanced ventilation system it is not possible to start the cleaning system.

NB! ETS NORD AS reserves the right to issue an additional invoice if the confirmed tasks have not been completed.